

ID	Task Name	Duration	Start	Finish	September 2013				January 2014				May 2014				September 2014				January 2015				May 2015				September 2015			
					1 September		1 November		1 January		1 March		1 May		1 July		1 September		1 November		1 January		1 March		1 May		1 July		1 September		1 November	
					32	36	40	44	48	52	4	8	12	16	20	24	28	32	36	40	44	48	52	4	8	12	16	20	24	28	32	36
1	<b>PROJEKT "HIDRAVLICNA IZBOLJSAVA VODOVODNEGA SISTEMA NA OBALI</b>	<b>365 days</b>	<b>Mon 21.10.13</b>	<b>Fri 13.3.15</b>																												
21																																
22	<b>IZOLA</b>	<b>325 days</b>	<b>Mon 21.10.13</b>	<b>Fri 16.1.15</b>																												
30	Cevovod 202 31 Cankarjev drevored 3; Ø 200; L= 344 m	80 days	Mon 21.10.13	Fri 7.2.14																												
31	Cevovod 202 03-1 Industrijska cesta 3; Ø 200; L= 319 m	80 days	Mon 21.10.13	Fri 7.2.14																												
34	Cevovod 207 01-1 in 207 01-2 Južna cesta; Ø 300; L= 974 m	100 days	Mon 1.9.14	Fri 16.1.15																												
28	Cevovod 202 63 Pittonijeva ulica; Ø 200; L= 189 m I. faza	20 days	Tue 22.4.14	Mon 19.5.14																												
29	Cevovod 202 63 Pittonijeva ulica; Ø 200; L= 189 m II. faza	36 days	Mon 12.5.14	Mon 30.6.14																												
27	Cevovod 203 04 Dantejeva ulica; Ø 200; L= 395 m	50 days	Mon 8.9.14	Fri 14.11.14																												
23	Cevovod 206 01-1 Na terasah in pod Šaledom; Ø 300; L= 308 m	45 days	Mon 1.9.14	Fri 31.10.14																												
24	Cevovod 206 01-1 Na terasah in pod Šaledom; Ø 100; L= 95 m	12 days	Mon 22.9.14	Tue 7.10.14																												
25	VH Šalet	33,33 days	Wed 1.10.14	Mon 17.11.14																												
26	VH Šalet - cevovod	30 days	Mon 21.7.14	Mon 1.9.14																												
32	Cevovod 211 01 Šared; Ø 200; L= 1181 m	75 days	Mon 2.6.14	Fri 12.9.14																												
35	Cevovod 207 03 Cesta v Jagodje; Ø 100; L= 436 m	45 days	Mon 17.3.14	Fri 16.5.14																												
36	VH Livade	50 days	Wed 1.10.14	Tue 9.12.14																												
33	Cevovod 209 02-02 Korte; Ø 150; L= 408 m	45 days	Wed 18.6.14	Tue 19.8.14																												
2																																
3	<b>KOPER</b>	<b>310 days</b>	<b>Mon 6.1.14</b>	<b>Fri 13.3.15</b>																												
20	115.03.100 VH Sveti Anton	126 days	Mon 6.1.14	Mon 30.6.14																												
13	Cevovod 109 02 Cesta na Markovec; Ø 200; L= 434m	26 days	Mon 13.1.14	Mon 17.2.14																												
4	Cevovod 108 01-1 za Koper do Ferrarske; Ø 300; L= 644 m	90 days	Mon 3.2.14	Fri 6.6.14																												
12	Cevovod 109 04-2 in 109 08 Kraljeva ulica in ul. Nade Žagar; Ø 150; L= 518m	50 days	Tue 17.6.14	Mon 25.8.14																												
16	Cevovod 122 01-1 Šmarje slemenska; Ø 200; L= 2469m	153 days	Wed 16.4.14	Fri 14.11.14																												
11	Cevovod 109 05-1 Prekomorske brigade; Ø 200; L= 787 m	80 days	Tue 18.2.14	Mon 9.6.14																												
9	Cevovod 109 01-1 Tlačni za VH Smedela 3; Ø 300; L= 110 m	30 days	Fri 4.4.14	Thu 15.5.14																												
10	Cevovod 109 01-2 Povratni za VH Smedela 3; Ø 300; L= 38 m	30 days	Fri 4.4.14	Thu 15.5.14																												
7	Cevovod 108 72 Pahorjeva ulica ulica; Ø 300; L= 1234 m	110 days	Mon 1.9.14	Fri 30.1.15																												
15	Cevovod 117 31 Marezige - Sabadini; Ø 150; L= 790m	110 days	Tue 10.6.14	Mon 10.11.14																												
5	Cevovod 108 60 Ferrarska do luke; Ø 300; L= 822 m	115 days	Mon 9.6.14	Fri 14.11.14																												
17	Cevovod 122 01-2 Gažon od križišča do vasi; Ø 150; L= 1187m	100 days	Mon 12.5.14	Fri 26.9.14																												
8	Cevovod 108 96 Ulica 15.maja-Ljublj. cesta; Ø 200; L= 400 m	50 days	Mon 2.6.14	Fri 8.8.14																												
18	Cevovod 122 30 Gažon - Sergaši; Ø 100; L= 930m	140 days	Mon 1.9.14	Fri 13.3.15																												
19	106.04.100 VH Dekani	75 days	Tue 25.11.14	Mon 9.3.15																												
6	Cevovod 108 14 Partizanska ulica; Ø 150; L= 294 m	45 days	Mon 17.11.14	Fri 16.1.15																												
14	Cevovod 109 07 Erjavčeva ulica; Ø 150; L= 431m	60 days	Wed 5.3.14	Tue 27.5.14																												
37																																
38	<b>PIRAN</b>	<b>301 days</b>	<b>Mon 13.1.14</b>	<b>Mon 9.3.15</b>																												
42	Cevovod 305 02-3 Belokriška cesta; Ø 100; L= 1035 m	85 days	Mon 13.1.14	Fri 9.5.14																												
39	Cevovod 302 93 Obala Portorož, mimo Puha; Ø 200; L= 634 m	73 days	Mon 20.1.14	Wed 30.4.14																												
40	Obala mimo Puha PODBOJ	5 days	Mon 12.5.14	Fri 16.5.14																												
43	Cevovod 302 92 Obala Portorož mimo čolnarne; Ø 200; L= 296 m	45 days	Mon 1.9.14	Fri 31.10.14																												
41	Cevovod 303 90 Od gostilne Marička do pošte; Ø 150; L= 857 m	90 days	Tue 4.11.14	Mon 9.3.15																												

Project: HIDRAVLICNA IZBOLJSAVA  
Date: Fri 18.4.14

Task Progress  
Split Milestone

Summary  
 Project Summary

External Tasks  
 External Milestone

